

Baseline Project Schedule
Regional Solid Waste and Recycling Master Plan
Solid Waste Disposal and Recyclable Materials
Processing Authority of Broward County, Florida

ID	Task Name	Duration	Baseline Start	Start	Start Variance	Baseline Finish	Finish	Gantt Chart												
								May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
1	Regional Solid Waste and Recycling Master Plan	377 days	Fri 5/31/24	Fri 5/31/24	-52	Sun 3/9/25	Wed 4/30/25													
2																				
3	Task 1 - Project Introduction and Kick-off Meeting	377 days	Fri 5/31/24	Fri 5/31/24	-14	Sun 3/9/25	Wed 4/30/25													
11	Task 2 - Evaluate existing Solid Waste Disposal and Recycling Processes and Resources in Broward County	64 days	Thu 6/20/24	Fri 8/9/24	-50	Fri 8/16/24	Fri 10/4/24													
15	Task 3 - Financial Overview	158 days	Thu 6/20/24	Fri 8/9/24	-50	Thu 11/7/24	Fri 12/27/24													
19	Task 4 - Future Needs Assessment	61 days	Tue 7/2/24	Wed 8/21/24	-50	Fri 8/23/24	Mon 10/14/24													
23	Task 5 - Regulatory Requirements and Policy Review	77 days	Thu 6/20/24	Fri 8/9/24	-50	Tue 8/27/24	Wed 10/16/24													
27	Task 6 - Recommendations and Findings	46 days	Thu 9/26/24	Thu 11/14/24	-50	Tue 11/5/24	Wed 12/25/24													
31	Task 7 - Implementation Plan and Timelines	41 days	Tue 10/22/24	Wed 12/11/24	-50	Wed 11/27/24	Thu 1/16/25													
35	Task 8 - Education and Outreach	106 days	Thu 6/20/24	Fri 8/9/24	-50	Fri 9/20/24	Mon 11/11/24													
39	Task 9 - Identify Innovative and Future Technologies	51 days	Mon 8/12/24	Mon 9/30/24	-49	Thu 9/26/24	Thu 11/14/24													
43	Task 10 - Highlight Natural Areas Near Facilities	38 days	Tue 10/22/24	Wed 12/11/24	-50	Mon 11/25/24	Tue 1/14/25													
47	Task 11 - Preparation of Draft Master Plan	8 days	Wed 11/27/24	Thu 1/16/25	-50	Wed 12/4/24	Thu 1/23/25													
50	Task 12 - Conduct Workshops	240 days	Fri 7/26/24	Fri 7/26/24	-50	Fri 1/3/25	Mon 2/24/25													
59	Task 13 - Preparation of Final Master Plan	30 days	Sat 1/4/25	Mon 2/24/25	-51	Thu 1/30/25	Sun 3/23/25													
61	Task 14 - Develop Plan of Operations	43 days	Thu 1/30/25	Sun 3/23/25	-52	Sun 3/9/25	Wed 4/30/25													
65	Task 15 - Facility Maintenance	43 days	Thu 1/30/25	Sun 3/23/25	-52	Sun 3/9/25	Wed 4/30/25													
69	Task 16 - Project Management	377 days	Fri 5/31/24	Fri 5/31/24	0	Sun 3/9/25	Wed 4/30/25													

Task		Rolled Up Milestone		Project Summary		Inactive Milestone		Manual Summary Rollup		External Tasks		Baseline	
Milestone		Rolled Up Progress		Group By Summary		Inactive Summary		Manual Summary		External Milestone		Baseline Milestone	
Summary		Split		Inactive Task		Manual Task		Start-only		Critical		Baseline Summary	
Rolled Up Task		External Tasks		Inactive Milestone		Duration-only		Finish-only		Critical Split		Progress	